

WARD 3 SHORT TERM FAMILY HOUSING (STFH) PHASE II STFH FACILITY CONSTRUCTION UPDATE November 16, 2018

50 Short-Term Family
Housing Units

Dedicated Play & Common
Areas

Supportive Programs

Community-Integrated
Architectural Design

Project Status:

- Removal of the brick site walls and foundation debris is on-going.
- Removal of asphalt and concrete debris is on-going.
- The Crane for the cast auger pile foundation system installation has mobilized to the site.
- Six (6) test/control cast auger piles will be drilled during the week of 11/19, prior to the installation of the full foundation system of the facility.

Community Advisory:

- 3 dump trucks will continue entering and exiting the site daily for the removal of asphalt and concrete debris.
- 3D monitoring has re-commenced.
- Reinforcing steel bar (Re-bar) for the cast auger piles are scheduled to start deliveries the week of 11/19, traffic patterns will not change.
- During the production piles process there will be regular concrete trucks delivering grout to the site, Smoot will ensure flag men are on site assisting with traffic control and safety.

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

Crane Delivery



Crane Mobilization



Asphalt & Concrete removal



For your safety, only authorized personnel are allowed to access the construction sites